

Travaux de requalification ZAE des CONSACS

AVANCEMENT au 01/02/2017



Prestations	T.F. Nord (A-D+C-B)	T.C.1 Centre (E-D+D-F')	T.C.2 Sud (F-H+G-G')
Rés. Humides AEP+EP+EU	<u>100 %</u>	<u>100 %</u>	<u>100 %</u>
Rés. Secs Ecl+HTBT+Tel	<u>100 %</u>	<u>100 %</u>	0 % Hiver 2016-2017
Bordures	<u>100 %</u>	100 %	0 % Printemps 2017
Enrobés	<u>100 %</u>	<u>100 %</u>	0 % Juillet 2017
Fosses	<u>100 %</u>	90 % Hiver 2016-2017	0 % Hiver 2016-2017
Plantations	<u>100 %</u>	50 % Hiver 2016-2017	0 % Automne 2017
Mobilier urbain	<u>100 %</u>	90 % Hiver 2016-2017	0 % Été 2017

